

## NOIDA SPECIAL ECONOMIC ZONE

Minutes of Review Meeting of Unit Approval Committee of SEZs in Haryana held under the Chairmanship of Shri S.C. Panda, DC, NSEZ, Noida on 29.09.2009 at 01.00 PM at NSEZ, Noida.

Shri S.C. Panda, Development Commissioner, NSEZ chaired the meeting. The following officers and representatives of developers are attended the review meeting of UAC:-

1. Ms. Simran Bhatra, Addl. Commissioner, Income Tax, Faridabad
2. Shri Sanjay Rastogi – Zonal JDG, DGFT, New Delhi
3. Shri B.B. Gupta, E.O. O/o. Liaison Office, Industries Deptt. Haryana.
4. Shri R. Balal, Company Secretary, M/s. Uppal Developers Pvt. Ltd.
5. Shri S. Uppal, M/s. Uppal Developers Pvt. Ltd.
6. Shri Ajay Midha, Director, Raheja SEZs Ltd.
7. Shri Deepak Sharma, V.P., Raheja SEZs Ltd.
8. Shri. N.N. Saxena, G.M., Raheja SEZs Ltd.
9. Shri Sunil Srivastava, Sarv Mangal Realtech Pvt. Ltd.
10. Shri Sanjeev Tyagi, Asstt.V.P., Mayar Infrastructure Developers P. Ltd.

DC, NSEZ welcomed the Officers and representatives of SEZ developers. The representatives of the following developers was informed about the progress of SEZs:-

**i). Raheja Engineering SEZ, Gurgaon**

The representative of developer informed that the approach road to SEZ has been constructed and construction of internal road is started, Customs Office on SEZ site has already been setup. The developer informed that they are facing problems in getting the master plans approved from the DTCP, Haryana, as State Govt. has not been able to decide on Master Planning norms / EDC Charges/ Nodal Officer to facilitate fast track clearance. They have submitted the application for registration of bore wells to CGWA. Acquisition of land for access road in under process.

**ii). Mayar Biotech SEZ**

The representative of developer informed that the work for construction of boundary wall has been awarded and has already started the excavation work. They have applied for the addition of land. NOC from State Pollution Control Board, Haryana & Forest Department is awaited. The Master Plan is ready for submission for approval.

**iii). Orient Craft Infrastructure Ltd.**

The representative of the developer has informed that the construction work is held up due to non-availability of attested copy of Master Plan. State Govt. wanted to acquire the notified land of SEZ, the matter is sub-judicial, however representative has informed that they are in process for out of court settled out with State Govt.

iv). Uppal Developers Ltd.

The representative of the developer has informed that the construction work on site is held up due to non-availability of electricity & water. The matter has already been take-up with State Govt. for providing of electricity & water.

v). Reliance Haryana SEZ Developers Ltd.

The representative of the developer has informed that the construction work of boundary wall is under process.



(S.C. Panda)  
Development Commissioner